HIU, Dwelling Heating & DHW Commissioning Sheet (FCU)													•						
Client		Pro	pject								AL		<b>OL</b> ERVI	-M					
Address					Core		Арг		Apartn	nent Type			BUIL		165	FRVI	CES		
Address						Floor				Bedrooms						_, , , ,			
Date	Date				Plo	t No	Bath			rooms									
System	Inspections			Domestic - System Readings															
Visual inspection - Water visible?			Outlet	Design (I/m +/- 2)	Hot	( °C) Hot (		(l/m) Cold		d (I/m) Drainage - Fill to o		verflow for 5 mins	Holding Water	Leaks	System Press	sure	Bar		
Cold water supply active to unit?			Kitchen Sink				(max 9 I/m)		(max 9 I/m)		Kitchen Sink				Pressure Test co	mplete			
Isolation valves open?			Bath		(TMV set to 40°C record max < 48 °C)		(max 8 l/m)		(max 8 l/m)		Bath								
By-pass valves closed?			Shower		(TMV set to 40°C record max < 48 °C)		(max 8 I/m)		(max 8 l/m)		Shower				Pressure Regulating	Valve (BCW)			
HIU strainer cleaned?			Basin		(TMV set to 40°C record max < 48 °C)		(max 5 l/m)		(max 5 I/m)		Basin						(max 3 Bar)		
Heating System filled with Inhibitor?			Ensuite Basin		(TMV set to 40°C record max < 48 °C)		(max S I/m)		(max 5 I/m)		Ensuite Basin				System Pressur	e (HIU)			
System filling loop removed and store?			Ensuite Shower		(TMV set to 40°C	record max < 48 °C)	(max 8 l/m)		(max 8 I/m)		Ensuite	Ensuite Shower			·		(1.5 Bar)		
Fuse to 3amp?			Comments:																
Drain Cock(s) installed?								_											
HIU & Meter Details			DH Network Design Temperatures			Design (°C+/-5)		Meas	sured (°C)	Reading 1 - Customer Number			no.		ial Pressure rol Valve		no. / kPa		
HIU Make and Model			Primary Flow							Reading 2 - Energy Consumed			kw/h or mw/h (Danfoss IHPT or a		AVTB) Setting No.		No. (range 45-65 °C)		
HIU Serial Number			DHW Return					Readii		Reading 3 - \	- Water Volume				controller avk) Setting No.		no. / °C		
HIU Type (Tick all that apply)	Direct Indirect		HTG Return					Reading 4 - Operating Ho		Hours		Pump Setting		Setting 1-11					
	Heating Hot Water					Settings – DH Network				Reading 5 - DH network flow temp (Inlet tem  Reading 6 - DH Network Return Temp (outle					alve Setting		Bar		
HIU Pump Make and Model			Differential Pressure Control Valve (AVPL) provid					Yes No		temp)  Reading 7 - Pressure			°C			Zone 1	Zone 2		
HIU Pump Serial Number			Temp Bypass ("keep warm") provided				Yes No			Differential (current)  Reading 8 - Flow Rate Network		Кра		Controlled Heating Zones		Zone 3	Zone 4		
Heat Meter Make and Model			Ability to switch off "keep warm" facilit					Yes No		Flowrate Reading 9 - Heating Effect			l/hr			Zone 5	Zone 6		
Heat Meter Serial Number			Temp Bypass ("keep warm") to be utilised?  Temp Bypass ("keep warm") installed upstream or downstream			Yes No				(current)  Reading 10 - Accumulated Consumption			kW		Zone 7				
Cold Water Meter Reading	m <sup>3</sup>			heat meter?					Volum			m³/h		Controller Operational		Yes	No		
							Heating / Coo	oling - System	Readings										
Room	Fan Coil Unit Type (Available from Flocon Valve Schedule)		Controller	Controller Operational  Air velocity L/S (@medi speed Op		dium Fan speed) / Fan Flow Rate - Desi perational Heating		- Design L/s	Flow Rate - Actual Reading L/s  Heating Chilled		Is filter accessible and clean?			n, drains and is covering ves?			System set to 22 °C		
Living Room / Kitchen / Dining Room																			
Bedroom 1																			
Bedroom 2																			
Bedroom 3																			
Bedroom 4																			
Commissionir	ng Engineer	Name:									Date			Signature:					