		HIU, I	Dwelling	g Heating	g & DHV	V Comm	issioning	g Sheet	(RAD)					•				
Client					Pro	oject							M	AL		Ш	LM VICES	
					C	ore			Apartn	nent Type					16 5		VICES	
Address	I				Floor				Bed	Bedrooms						_' \	v .cc_	
Date		P			lot No			Bathrooms										
System	Inspections			Domestic - System Readings														
Visual inspection - Water visible?			Outlet	Design (I/m +/- 2)	Design (I/m +/- 2) Hot ((°C) Hot (l,		I/m) Cold		(I/m) Drainage - Fill to o		verflow for 5 mins Holding Water		Leaks System Press		ssure Bar	
Cold water supply active to unit?			Kitchen Sink				(max 9 l/m)		(max 9 I/m)		Kitchen Sink				Pressure Test complete			
Isolation valves open?			Bath		(TMV set to 40°C	record max < 48 °C)	(max 8 l/m)		(max 8 l/m)		Bath							
By-pass valves closed?			Shower		(TMV set to 40°C	record max < 48 °C)	(max 8 l/m)		(max 8 l/m)		Shower				Pressure Regulating Valve (BCV			
HIU strainer cleaned?			Basin		(TMV set to 40°C record max < 48 °C)		(max S I/m)		(max 5 I/m)		Basin						(max 3 Bar)	
Heating System filled with Inhibitor?			Ensuite Basin		(TMV set to 40°C	record max < 48 °C)	(max 5 l/m)		(max 5 I/m)		Ensuite Basin				System Pressure (HIU)			
System filling loop removed and store?			Ensuite Shower Comments:		(TMV set to 40°C	record max < 48 °C)	(max 8 I/m)		(max 8 l/m)		Ensuite	Shower					(1.5 Bar)	
Fuse to 3amp?			comments.															
Drain Cock(s) installed?																		
HIU & Meter Details			DH Network Design Temperatures			Design (°C+/-5)		Meas	ured (°C)	Reading 1 - Customer Number			no. Differentia		ol Valve		no. / kPa	
HIU Make and Model			Primary Flow							Reading 2 - Energy Consumed					r AVTB) Setting No.		No. (range 45-65 °C)	
HIU Serial Number			DHW Return						Reading 3 - Water Volume					controller (avk) Setting No.		no. / °C		
HIU Type (Tick all that apply)	Direct	Indirect	HTG Return							Reading 4 - Operat				Hours Pump			Setting 1-11	
	Heating Hot Water					ettings – DH Network				Reading 5 - DH network flow temp (Inlet temp) Reading 6 - DH Network Return Temp (outlet			°C	Safety Valve Setting			Bar	
HIU Pump Make and Model			Differential Pressure Control Valve (AVPL) provided within HIU?							temp) Reading 7 - Pressure			°C	4		Zone 1	Zone 2	
HIU Pump Serial Number				ass ("keep warm") provid					Differentia		tial (current)		Кра	Controlled Heating Zones		Zone 3	Zone 4	
Heat Meter Make and Model			Ability to switch off "keep warm" facility?			Yes No				Reading 8 - Flow Rate Network Flowrate Reading 9 - Heating Effect			I/hr	4		Zone 5	Zone 6	
Heat Meter Serial Number			Temp Bypass ("keep warm") to be utilised?			Yes No				(current) Reading 10 - Accumulated Consumption			kW			Zone 7		
Cold Water Meter Reading	m³		Temp Bypass ("keep warm") installed upstream or downstream of heat meter?							Reading 10 - Accumulated Consumption Volume			m³/h	Controller Operational			Yes No	
					Radiator	Readings							Comments:					
Room		PT40 Valve	Setting			Temp (°C)					F&R Connection Correct							
Living Room																		
Living Room																		
Bed 1																		
Bed 2	Bed 2																	
Bed 3									<u> </u>		Signature:							
Commissionir	ng Engineer	Name:								Date	Date							